

In-complete

Section	L. B.
File No.	3 of 1876
Serial No.	1-19

Appropriations for certain
incomplete District Fund works for 78-79

Indexed
by

Forward in original
to the Secretaries
and inform that as
far as I am aware
the work proposed is
desirable. *WJ*
31/10/76

Recd No 1915
31-10-76
1846.

From

The Commr. Adm. D.

To

The Secretary D.P.W.

Dated 28th October 1896.

Despatched

Received

Section	L. 13
No.	3-76
Serial No.	

Enclosures No. 2

General No. 485
D.P.W. No. 74 } 18

Forwards plan & est. for impro-
ving the Summer house and
zigzag path at point P. at
L. 13-14-15-16.

1

W. J. 31/10/76

sl. no 485
D.P.W. 74

Ashdagram Commrs Office
Dated Mysore 28 October 1876.

2
To

The Secretary to the Chief
Commissioners of Mysore D.P.W.

Sir,

Your letter to the
Chief Commrs 741
of 5th March/76. - encl.

Referring to the marginally noted correspond-
ence, I have the honor to forward the enclosed Plan
and estimate amounting to Rs 100 for improving the
summer house and zigzag path at point P at
Sunnasamoodum and request that in case the same
meet with your approval you will be so good as to
pass it on to the Secretary General Department
with a recommendation that the amount required
should as originally suggested be provided out of the
Local Funds General at the disposal of the
Chief Commissioners.

The Deputy Commissioner Mysore recommends
the work which I believe will be an improvement
Copies of letters from the latter and the Executive
Engineer on the subject are enclosed. -

I have the honor to be
Sir

Yours most Obedt. Servant

W. H. H.

Commissioner
Ashdagram

D.P. No. 118.

By Commissioners Office
Mysore District

To

3

The Commissioners

Mysore

Dated Mysore 20 October 1876.

Sir,

I have the honor to forward for necessary sanction a Plan and an Estimate as per margin oblige prepared by the Executive Engineer and to append copy of his covering docket and also one bearing on the subject by the Chief Engineer of Mysore. -

I have the honor to be Sir

Signed G. J. Pearse

By our honor

1876

From

The Executive Engineer

Mysore Division

To

The Dy. Commissioners

Mysore

Dated 21st September 1876

Encls. 2.

No 81

Sir

With reference to previous correspondence
and

For improving the summer house and geyser
path at "Punt" at Swagundrum - } No 100

and our recent visit to Swasamrun, I have the
honor to forward an estimate for the improvement
the summer house and the extension
path at point K.

A sum of \$500 has been allowed
for the latter work but it is probable the improvement
and extension of the path will cost fully \$600.

The similar estimate is now required as
submitted with memo no 285 dated 4 October 1895
was its basis and provided for stone in front and
the upper side of path was in the interior and the
does not appear necessary. —

Very truly
yours
J. F. Corbett
Manager
Swasamrun

2-11-76
 2887
 Section 2.B
 File No 3-76
 Serial No 2
 AP(6)
 3/11/76

1876

Q. 5717
250

From The Offg Secy to the Chief Commr. of Mysore D.W.D.

To Secretary to Chief Commissioner, General Department.

Dated 1st
 Despatched November 1876
 Received 2

ENCLOSURES NO. (one)

General No. 2210
 No. 3751 } 1876-77

Has the honor to forward the accompanying copies of references noted below, and to request that, as suggested by the Deputy Accountant General, the appropriation of Rupees 15, for matting the Local Fund Engineers Room, may be granted from the District Fund Budget, when the appropriation already granted from the Civil Budget will be withdrawn.

There is an allotment of Rs 1000 at the disposal of the Commr. for the Chitalawag District under the head "Original Buildings". The sum of Rs 15 now required to be appro-
 - priated may be made from the above allotment.

Approved
 9/11/76

Draft sent-
 18-11-76

By Order

[Signature] Lieut Coll
 Offg Secy to the Chief Commr. of
 Mysore D.W.D.

581
 4-11-76

P.Y.C.

No. ²¹⁵⁷/₃₆₇₄

Mysore Chief Commissioners Office

Public Works Department

Bangalore 26th October 1876

7

TO

The Commissioner

Nagar Division

In continuation of this Office No. ²¹¹⁶/₃₆₂₅ of the 24th instant, informs the Commissioner that an appropriation of Rupees 171 has this day been made for making the Local Fund Engineer's Room and constructing Cook House for Barr Sepoys at Davengere, from the additional funds placed at the Chitaldroog Deputy Commissioner's disposal under the head Land Revenue by reappropriation sanctioned in the letter quoted above—

/ Signed W R Johnson, Lt Col
Offg Secy to the Chief Commr of Mysore
D. W. J.

From

No. 2892

The Deputy Accountant General
in Mysore

To

The Secretary to the Chief Commission
Public Works Department.
Dated 27th October 1876
D. F. C.

Your docket No. ²¹⁵⁸₃₆₇₅ of the 21st Instant

Has the honor to point out that the charge for masonry the Local Fund & masonry of room at Chittledree appears chargeable to the District Fund and not to the Civil Budget, and suggests that the appropriation may be modified accordingly.

/ Signed H Hudson
Deputy Accountant General
in Mysore

"True Copies"

Anderson, Secy to the
Offy Secy to the Chaf Commr of
Mysore D. H. S.

Enc. 722

E. D. Steffen
2-11-76
AP (18)
AP
7/11

Q. 5122
251
1876

From *Offg Secretary to the*
Chief Commissioner of Mysore
To *Pub Works Department.*
Secretary to Chief Commissioner,
General Department.

Please see marginal
notes made in the
Executive Engineers letter.
may be filed
10/11/76

Dated *3 1st November 1876*
Despatched *3 1st November 1876*
Received *4 2 2*
Reg 4
ENCLOSURES NO (one)

General No. *2206* } *1876-77*
No. *3747*

Section	<i>L B</i>
File No	<i>3-76</i>
Serial No	<i>3</i>

Chief Commissioner's Proceedings
in the General Department No.
4427 of 28th July 1876, making
appropriations for certain in-
-complete District Fund Works
for 1876/77.-

With reference to the above,
has the honor to forward for
information, copy of Docket
No. 2065 of 22nd ultimo, from
the Executive Engineer
Koppa Gueson, pointing
out that estimates for certain
works

589
7-11-76

From

No. 2065
1854

The Executive Engineer
Hoppa Division

11

To

The Superintending Engineer
Roads and Buildings
Mysore

Dated 22nd September 1876

Your Circular No 90 of the 6th Instant forwarding copy of Chief Commissioner's Proceedings and a Statement of appropriations made for the Incomplete works. —

With reference to the remarks against the 3 last named works in the statement has the honor to inform that Estimates have been submitted and sanctioned for the works noted below

Signed H. Groves

Camps,
Mangery

Executive Engineer
Hoppa Division

A Notification
of sanction was
already received
& accepted on
the 28th August 76.

DM

10/11/76

Sign posts required on Local Fund roads
(Local Fund work) sanctioned by the
Deputy Commissioner Gadur District
for Rupees 225 on the 31st July 1876 —
and

and appropriation granted vide his L^t 739
of 11th August 1876 -

2 High posts, required on the Badkhan
Bogunji khatte Road Imperial work, sanctioned
by Superintending Engineer for Rs 300 on the
20th July 1876, and appropriated under minor
works "Communications" vide his L^t 1565 of 20th
July 1876.

Imperial
Public works.
AM

3 Furlong stones, required on Kulsa / Badkhan
Road (S. P. work, sanctioned by the Deputy Commissioner
Madur District, on the 10th July 1876. Application
has been made to him for appropriation.

A Notification
for Rs 177
has been
received
& accepted
on the 3rd
August 76.
AM

"True copy"

W. J. Hudson, Secretary
Offg Secy to the Chief Commr of Mysore
S. 4. 2

to Mr. A.

I
L114

13

There are at present
so many pressing
calls on all local
funds that I think
this project which
which there is no
urgency, may be
allowed to lie over
until the Government
can provide for it
out of the District
Funds ~~at the~~ of next
year. I think
21-11

I cannot, unless things
change, can find funds this
year. -

22.11.1876
The estimate for the improvement of the
road from the Government
funds is 100. For improving
the summer house &c. at Chelva
road received from the Commr
Madras Division. -
The estimate may
be sanctioned and
the cost met out of
local funds but
as provided by Govt
The Govt may be
desirous but I cannot
think this an expenditure
for which Govt funds should be
expended, but I state justifiably
The proper way to meet the
funds is by improving the Falls, &
to collect fees from visitors of
the Falls
17/11

RP (28)

587
7-11-76

1876

C. 5124
253

From ~~Mr~~ Temp Chief Engineer of
Madras

To

Secretary to Chief Commissioner,
General Department.

Dated 1st November 1876

Despatched

Received

ENCLOSURES NO (Three)

General No. 3743 } 187 -7
No.

The estimate for disposal the plan
and estimate Rs 100, for improving
the summer house &c. at Chelva
road received from the Commr
Madras Division. -

Drifter N 2921

2-11-76 24 PM 7/11

The estimate may
be sanctioned and
the cost met out of
local funds but
as provided by Govt

The Govt may be
desirous but I cannot
think this an expenditure
for which Govt funds should be
expended, but I state justifiably
The proper way to meet the
funds is by improving the Falls, &
to collect fees from visitors of
the Falls
17/11

14

16
No. 3891

Mysore Public Works Department
Central Office
BANGALORE 13th November 1876

From,

Lieut. Colonel W. R. Johnson
Temporary Chief Engineer of Mysore

To,
The Secretary to the
Chief Commissioner of Mysore -
General Department.

Sir,

With reference to the Chief Commissioner's Proceedings in the General Department No. 6820⁶⁹ of the 10th ultimo, requesting me to call upon the Executive Engineer to state why he proceeded with the work to the Moosafurkhana at Chikmagalur without ascertaining whether funds could be appropriated or not, I have the honor to forward copy of the Executive Engineer's explanation on this point, together with copy of Vocket No. 3170 of the 4th instant on the subject from the Superintending Engineer Roads and Buildings Branch in whose remarks I concur. —

II. Public Works Code page 289, para 67,
directs that all original works in progress
at

at the end of a financial year may be
continued in the new year."

I have the honor to be

Yr

Most obedient servant

Bangalore

13th November
1846

W. Johnson

Lieut. Colonel

Temperance & Co. Engineer & Co. Bangalore

Edw. W. D.

18 From The Executive Engineer.
Tapan Kumar Dasgupta.

To, The Superintending Engineer.
Roads and Buildings Branch.

Dated 23rd October 1876.

Superintending Engineer No. 2926 dated 17th October 1876, forwarding copy of Chief Commissioner's Proceedings No. 6820 dated 10th October 1876 regarding Mohomedan Mosajidana at Chukmagalur. —

With reference to the above, has the honor to inform that due notice of appropriation required for Incomplete works was sent in this Office No. 856 dated 13th May 1876. —

The reply was not received until 3rd July 1876, and in the mean time the work had been practically completed. —

The work too is one to which the inhabitants had liberally subscribed, and the last the Executive Engineer thought there would have been any difficulty about, considering that the Government were morally bound to complete it

it as soon as possible - Moreover, rarely indeed has fault been found for going on with incomplete works before formal appropriations have been made; and were the Department to stop progress on all incomplete works until appropriations were made, everything would get to a dead lock of such a nature that it would be extremely difficult to overcome the inertia, and make a fresh start -

Wm. S. McCallister, Esq.
Executive Engineer
Japan-Exclusion Division

No. 3170.

From

The Superintending Engineer
Roads and Buildings Branch.

To
The Temporary Chief Engineer
and Secretary, P. W. Wright.

Dated 4th November 1876.

Temporary Chief Engineer's Office of the
12th October 1876, forwarding copy of Chief
Commissioner's Proceedings General Department
No. 620 of the 10th idem, requesting to call upon
the Executive Engineer (Japan-Exclusion Division
to

20

to state why he had proceeded with the works connected with the Moosapurkane at Chikmagalur without appropriation. —

With reference to the above the undersigned has the honor to forward copy of Mr. Clift's No. 82 of the 23rd ultimo with the remark that he concurs generally with Executive Engineer and that works of this class must necessarily proceed with or without appropriation. — It was merely an incomplete work; and as such there was not reason why it should not go on. Invites attention to Code of rule, page 289, para 67.

/Signed/ C. Bowen Capt. R.E.

Offg. Supr Engineer
Roads and Buildings

True Copies

M. S. S. S. Lieut. Colonel
Temporary Chief Engineer of Mysore

Recd
No

21

File L 15
o M 3-76
No 6

Transferred to the General

Ref. in continuation of the
Min. N. 559 of the 2nd
3193
letter

L. M. Major

20-11
Supt. Engineer of Irrigation.

From Reg. No. 3678
The Commission
hundredth Division
To The Under Secretary to the
Chief Commission
Dated 13-11
Despatched November 17
Received

Enclosures No. 1.

General No. No 229 } 18
His W. 560 of 3rd ult.
3213

Requests that
portion of the Estimate
amounting to Rs 974 which
provides for stone work
of the Sarenhalla Godh.
may be sanctioned.

N^o 3068.

22

Section	12 B
File No	276
Serial No	1571

this has to be simply
filed.

RM

RM

Give this to me
to look over after
you have noted
the necessary items

Shewn

20711

1876

Circular
O. 53931

From The Under Secretary to the Chief
Commissioners of Mysore & P.W.
To Road and Buildings Branch
Secretary to Chief Commissioner,
General Department.

Dated } 13th November 1876
Despatched }
Received 14

ENCLOSURES NO 2 copies

General No. 22 } 1876 - 77
No.

Annual Progress Reports
of Department Public
Works in Mysore for the
year 1875-76 with Chief
Commissioners review thereon

Has the honor to forward
copies of the above for information.
By Order

M. J. Hudson Secrety. Colarke
For Off. Under Secretary to the
Chief Commissioner of Mysore & P.W.
Road & Buildings Branch

Office for reference copy - 1
Drafted do - 1

14-11-76
P. J. 2
11

23

REVIEW BY THE CHIEF COMMISSIONER ON THE PROGRESS REPORT, MYSORE PUBLIC WORKS DEPARTMENT, FOR 1875-76.

ROADS AND BUILDINGS' BRANCH.

The original grant of Rs. 10 lakhs was augmented during the year to Rs. 13,98,500; the outlay incurred being Rs. 14,26,527 or an excess of Rs. 28,027.

2. *ORIGINAL WORKS.*—The expenditure under this head was Rs. 6,89,667, of which upwards of 2½ lakhs was on Civil Buildings, 2 lakhs on Communications, and 2 lakhs on Miscellaneous Public Improvements. The balance of Rs. 14,507 was expended on Military Buildings.

3. *Civil Buildings.*—The principal works in progress during the year were the Commissioner's Office which was completed, the Maharaja's Palace, the Museum, and the Reception Works for His Royal Highness the Prince of Wales, all in Bangalore. The whole of these works proceeded satisfactorily, the Reception Works particularly calling for most exceptional exertions, which call was most readily responded to.

4. The Taluk Cutcherry at Belur was commenced; the Assistant Commissioner's Cutcherry at Sagar completed and handed over. The Judicial Assistant's Court at Chikmagalur pushed on in spite of an out-break of cholera. The District Jail at Hassan got on slowly owing to death of contractor, and the Civil Hospital at Chikmagalur progressed fairly.

5. *Communications.*—Under this head, specially good progress was made on the Balehonnur-Baggunjikatte road, on the Nagar-Kulurkatte road and bridges, and on the Hulikal-Nagar road and bridges; the rest of the works were pushed forward in a satisfactory manner.

6. *Miscellaneous Public Improvements.*—The Bangalore Water-Supply project made rapid progress during the year, the outlay thereon being upwards of 1½ lakhs. The improvement to the existing sources of water-supply in Mysore was also proceeded with vigorously. An estimate for the new project for supplying Mysore with water has since been submitted for the sanction of Government.

7. *REPAIRS.*—The main expenditure under this head is on Communications, on which nearly 3½ lakhs was expended out of a total of 4 lakhs, but of this, Rs. 45,000 is a contribution to the District Fund roads. The length of road maintained by the Department was 1,552 miles at an expenditure of about 3 lakhs, and at the rate of about 193 Rs. per mile, including the Travellers' Bungalows and Inspection Lodges. Of the balance, 15,000 Rs. was expended on Military works, Rs. 27,000 on Civil Buildings, and Rs. 14,000 on Miscellaneous Public Improvements.

8. Establishment charges amounted to 2½ lakhs; the percentage on total outlay being 17·9, and on outlay excluding establishment 21·9.

9. *GENERAL OBSERVATIONS.*—The conduct of Officers and Subordinates was perfectly satisfactory during a year which, as is correctly observed in the report, was one of more than ordinary difficulty.

BANGALORE,
26th October 1876.

C. B. SAUNDERS, C. B.;
Chief Commissioner of Mysore.

24

**ANNUAL PROGRESS REPORT FOR THE ROADS AND BUILDINGS' BRANCH,
DEPARTMENT PUBLIC WORKS, MYSORE, FOR 1875—76.**

1. The original grant assigned for the Roads and Buildings' Branch amounted to Rs. 10 lakhs, which was subsequently increased to Rs. 13,98,500. Against this amount an outlay of Rs. 14,26,527 was incurred, exceeding the final grant by Rs. 28,027.

2. The details of expenditure are given in the following figured statements, Nos. 1 to 4.

No. I.

Statement shewing Expenditure against Grant for 1875—76.

HEADS OF SERVICE.	Original Budget Grant.	As modified after issue of Budget Orders.	Expenditure.	Expenditure compared with Modifications.		Remarks.
				More.	Less.	
Original Works	3,79,780	6,94,714	6,89,667	...	5,047	
Repairs	3,31,000	4,10,232	4,05,047	...	5,185	
Establishment	2,59,220	2,63,220	2,56,467	...	6,753	
Tools and Plant	30,000	30,334	28,251	...	2,083	
Profit and Loss	...	...	1,875	1,875	...	
	10,00,000	13,98,500	13,81,307	1,875	19,068	
<i>Suspense Balances.</i>						
Stock	...	...	24,232	24,232	...	
Stock purchases and sales	...	...	18,311	18,311	...	
Miscellaneous Advances	...	...	5,775	5,775	...	
London Stores	...	...	—3,098	...	3,098	Debitable to Ordinary Grant Rs.
Grand Total.....	10,00,000	13,98,500	14,26,527	50,193	22,166	10,00,000.
Net Excess	...	...	...	28,027	...	Invested Funds Rs. 4,26,527.

No. II.

Classified Expenditure under the different Budget Heads for 1875—76.

CLASS.	Original.	Repairs.	Total.	Remarks.
Military	14,507	15,534	30,041	
Civil Buildings	2,61,901	27,126	2,89,027	
Communications	2,07,079	3,47,476	5,54,555	
Miscellaneous Public Improvements	2,06,180	14,911	2,21,091	
Total.....	6,89,667	4,05,047	10,94,714	
		Establishment ...	2,56,467	
		Tools and Plant...	28,251	
		Profit and Loss...	1875	
			13,81,307	
Add increase in balance of stock Rs. 24,232				
Do Balance of stock purchases and sales „ 18,311				
Do do of Miscellaneous Advances „ 5,775				
	48,318			
Deduct decrease in balance of London Stores ... 3,098			45,220	Debitable to—
				Ordinary Grant
				Rs. 10,00,000.
				Invested Funds
				Rs. 4,26,527.
Grand Total.....			14,26,527	

ORIGINAL WORKS.

I. MILITARY.

3. *Constructing accommodation for officers and men and a place of arms at*

		Rs.
Estimate ...	...	32,490
Year's Allotment ...	...	11,400
Do Outlay ...	...	8,917
Total Expenditure ...	...	32,488

Shimoga.—The work was completed during the year, but subsequently the huts having been reported leaky owing to bad ridge tiles having been used, the contractor has been ordered to make good the defective material, final payment being withheld till he complies.

4. The following works were also satisfactorily completed during the year under review :—

5. *Constructing sick-horse lines at Bangalore.*

		Rs.
Total Cost ...	...	3,771
Year's Outlay ...	...	2,271

6. *Constructing drains in Barr lines at Bangalore.*—Rs. 2,982.7. *Constructing a latrine for the Barr at Chitaldroog.*—Rs. 337.

II. CIVIL BUILDINGS.

8. *Improvements to the Cutcherry of the Commissioner, Nundydroog Division.*—This work was satisfactorily finished and the new wings occupied during the year.

		Rs.
Estimate ...	...	56,244
Year's Appropriation ...	...	17,335
Do Outlay ...	...	14,683

9. *Sub-Divisional Assistant Commissioner's Cutcherry at Saklespur.*—This building was completed at a total outlay of Rs. 7,563. It is now in the occupation of the Revenue Department.

		Rs.
Estimate ...	...	7,938
Year's Appropriation ...	...	2,274
Do Outlay ...	...	1,898

10. *Constructing Taluk Cutcherry at Belur.*—The progress on this work has not been satisfactory, although the allotment of the year has been worked up to. Up to end of the year Rs. 9,568 have been spent out of the estimate of Rs. 13,622. The walls are up to full height and all the roofing materials are on the ground.

		Rs.
Estimate ...	...	13,622
Year's Allotment ...	...	3,200
Do Outlay ...	...	3,389

11. *Improving Taluk Cutcherry at Malvalli.*—Improvements satisfactorily completed at a total cost of Rs. 3,143.

		Rs.
Estimate ...	...	3,153
Year's Allotment ...	...	580
Do Outlay ...	...	583

12. *Sub-Divisional Assistant Commissioner's Cutcherry at Sagar.*—The building was completed and handed over during the year. The materials used and workmanship are good, but since completion the corrugated iron roofing has been reported unsatisfactory, and will require to be specially dealt with.

		Rs.
Estimate ...	...	8,330
Year's Allotment ...	...	2,193
Do Expenditure ...	...	1,944

ORIGINAL WORKS.

I. MILITARY.

3. *Constructing accommodation for officers and men and a place of arms at Shimoga.*—The work was completed during the year,

		Rs.
Estimate ...	...	32,490
Year's Allotment ...	...	11,400
Do Outlay ...	...	8,917
Total Expenditure ...	...	32,488

but subsequently the huts having been reported leaky owing to bad ridge tiles having been used, the contractor has been ordered to make good the defective material, final payment being withheld till he complies.

4. The following works were also satisfactorily completed during the year under review :—

5. *Constructing sick-horse lines at Bangalore.*

		Rs.
Total Cost ...	...	3,771
Year's Outlay ...	...	2,271

6. *Constructing drains in Barr lines at Bangalore.*—Rs. 2,982.

7. *Constructing a latrine for the Barr at Chitaldroog.*—Rs. 337.

II. CIVIL BUILDINGS.

8. *Improvements to the Cutcherry of the Commissioner, Nundydroog Division.*—This work was satisfactorily finished and the new wings occupied during the year.

		Rs.
Estimate ...	...	56,244
Year's Appropriation ...	...	17,335
Do Outlay ...	...	14,683

9. *Sub-Divisional Assistant Commissioner's Cutcherry at Saklespur.*—This building was completed at a total outlay of Rs. 7,563. It is now in the occupation of the Revenue Department.

		Rs.
Estimate ...	...	7,938
Year's Appropriation ...	...	2,274
Do Outlay ...	...	1,898

10. *Constructing Taluk Cutcherry at Belur.*—The progress on this work has not been satisfactory, although the allotment of the year has been worked up to. Up to end of the year Rs. 9,568 have been spent out of the estimate of Rs. 13,622. The walls are up to full height and all the roofing materials are on the ground.

		Rs.
Estimate ...	...	13,622
Year's Allotment ...	...	3,200
Do Outlay ...	...	3,389

11. *Improving Taluk Cutcherry at Malvalli.*—Improvements satisfactorily completed at a total cost of Rs. 3,143.

		Rs.
Estimate ...	...	3,153
Year's Allotment ...	...	580
Do Outlay ...	...	583

12. *Sub-Divisional Assistant Commissioner's Cutcherry at Sagar.*—The building was completed and handed over during the year. The materials used and workmanship are good, but since completion the corrugated iron roofing has been reported unsatisfactory, and will require to be specially dealt with.

		Rs.
Estimate ...	...	8,330
Year's Allotment ...	...	2,193
Do Expenditure ...	...	1,944

ORIGINAL WORKS.

I. MILITARY.

3. *Constructing accommodation for officers and men and a place of arms at Shimoga.*—The work was completed during the year, but subsequently the huts having been reported leaky owing to bad ridge tiles having been used, the contractor has been ordered to make good the defective material, final payment being withheld till he complies.

	Rs.
Estimate ...	32,490
Year's Allotment ...	11,400
Do Outlay ...	8,917
Total Expenditure ...	32,488

4. The following works were also satisfactorily completed during the year under review :—

5. *Constructing sick-horse lines at Bangalore.*

	Rs.
Total Cost ...	3,771
Year's Outlay ...	2,271

6. *Constructing drains in Barr lines at Bangalore.*—Rs. 2,982.

7. *Constructing a latrine for the Barr at Chitaldroog.*—Rs. 337.

II. CIVIL BUILDINGS.

8. *Improvements to the Cutcherry of the Commissioner, Nundydroog Division.*—This work was satisfactorily finished and the new wings occupied during the year.

	Rs.
Estimate ...	56,244
Year's Appropriation ...	17,335
Do Outlay ...	14,683

9. *Sub-Divisional Assistant Commissioner's Cutcherry at Saklespur.*—This building was completed at a total outlay of Rs. 7,563. It is now in the occupation of the Revenue Department.

	Rs.
Estimate ...	7,938
Year's Appropriation ...	2,274
Do Outlay ...	1,898

10. *Constructing Taluk Cutcherry at Belur.*—The progress on this work has not been satisfactory, although the allotment of the year has been worked up to. Up to end of the year Rs. 9,568 have been spent out of the estimate of Rs. 13,622. The walls are up to full height and all the roofing materials are on the ground.

	Rs.
Estimate ...	13,622
Year's Allotment ...	3,200
Do Outlay ...	3,389

11. *Improving Taluk Cutcherry at Malvalli.*—Improvements satisfactorily completed at a total cost of Rs. 3,143.

	Rs.
Estimate ...	3,153
Year's Allotment ...	580
Do Outlay ...	583

12. *Sub-Divisional Assistant Commissioner's Cutcherry at Sagar.*—The building was completed and handed over during the year. The materials used and workmanship are good, but since completion the corrugated iron roofing has been reported unsatisfactory, and will require to be specially dealt with.

	Rs.
Estimate ...	8,330
Year's Allotment ...	2,193
Do Expenditure ...	1,944

ORIGINAL WORKS.

I. MILITARY.

3. *Constructing accommodation for officers and men and a place of arms at Shimoga.*—The work was completed during the year,

		Rs.	
Estimate	...	32,490	but subsequently the huts having been reported leaky
Year's Allotment	...	11,400	owing to bad ridge tiles having been used, the contractor has been ordered to make good the defective
Do Outlay	...	8,917	material, final payment being withheld till he complies.
Total Expenditure	...	32,488	

4. The following works were also satisfactorily completed during the year under review :—

5. *Constructing sick-horse lines at Bangalore.*

		Rs.
Total Cost	...	3,771
Year's Outlay	...	2,271

6. *Constructing drains in Barr lines at Bangalore.*—Rs. 2,982.

7. *Constructing a latrine for the Barr at Chitaldroog.*—Rs. 337.

II. CIVIL BUILDINGS.

8. *Improvements to the Cutcherry of the Commissioner, Nundydroog Division.*—This work was satisfactorily finished and the new wings occupied during the year.

		Rs.
Estimate	...	56,244
Year's Appropriation	...	17,335
Do Outlay	...	14,683

9. *Sub-Divisional Assistant Commissioner's Cutcherry at Saklespur.*—This building was completed at a total outlay of Rs. 7,563. It is now in the occupation of the Revenue Department.

		Rs.
Estimate	...	7,938
Year's Appropriation	...	2,274
Do Outlay	...	1,898

10. *Constructing Taluk Cutcherry at Belur.*—The progress on this work has not been satisfactory, although the allotment of the year has been worked up to. Up to end of the year Rs. 9,568 have been spent out of the estimate of Rs. 13,622. The walls are up to full height and all the roofing materials are on the ground.

		Rs.
Estimate	...	13,622
Year's Allotment	...	3,200
Do Outlay	...	3,389

11. *Improving Taluk Cutcherry at Malvalli.*—Improvements satisfactorily completed at a total cost of Rs. 3,143.

		Rs.
Estimate	...	3,153
Year's Allotment	...	580
Do Outlay	...	583

12. *Sub-Divisional Assistant Commissioner's Cutcherry at Ságar.*—The building was completed and handed over during the year. The materials used and workmanship are good, but since completion the corrugated iron roofing has been reported unsatisfactory, and will require to be specially dealt with.

		Rs.
Estimate	...	8,330
Year's Allotment	...	2,193
Do Expenditure	...	1,944

22. *Chikmagalur Civil Hospital*.—The estimate provides for three buildings, a dispensary, male ward, and a female ward. The whole of the masonry of the latter was completed by end of year, and walls of two former were half up, materials sufficient to complete the buildings being on site. Cholera was prevalent in the neighbourhood during the working season, and interfered considerably with the progress. The Hospital will be ready for occupation this year.

		Rs.
Estimate ...	...	10,790
Year's Allotment ...	...	6,000
Do Outlay ...	...	6,014

23. *Educational Buildings*.—The school house at Hunsur was completed at a cost of Rs. 4,266 against the sanctioned estimate of Rs. 4,440, and an outlay of Rs. 302 was incurred on the compound of the school at Tarikere.

24. *Improvements to House purchased for the Maharaja of Mysore*.—The major part of work as originally contemplated was completed during the year; and stables and coach-houses subsequently sanctioned for Rs. 13,738 were fairly started, and Rs. 3,317 were spent on these buildings in addition to the expenditure of Rs. 63,995 on the house itself. Further heavy outlay, amounting to Rs. 47,273, was incurred on the purchase and improvements of the grounds adjoining the residence. The progress during the year on this important work was on the whole satisfactory, the materials and workmanship excellent.

		Rs.
Estimate ...	...	66,148
Year's Allotment ...	...	63,861
Do Outlay ...	...	63,995

25. *Clock Tower in front of the Public Offices*.—The outlay on this has been somewhat short, the work being one of some difficulty, and from its nature, iron castings combined with cut stone vaulting, being of necessity slow.

		Rs.
Estimate ...	...	15,633
Year's Appropriation ...	...	1,000
Do Outlay ...	...	1,219

26. *New Museum at Bangalore*.—During the year, the walls were all raised 2 feet above 1st floor level, woodwork of 1st floor all put up, and side wings roofed in. The outlay fell short by Rs. 6,000 of the original budget allotment of the year; this was chiefly due to great press of other and more immediate work in Bangalore.

		Rs.
Estimate ...	...	35,000
Year's Allotment ...	...	14,000
Do Outlay ...	...	14,000

27. *Reception Works*.—In connection with the anticipated visit of His Royal Highness the Prince of Wales, the Local Administration sanctioned, out of a special assignment of Rs. 50,000 made by the Government of India, estimates for enlarging the Darbar Hall at the Public Offices and for improving Government House. The Darbar Hall was considerably lengthened and artistically decorated, the work, which involved some operations requiring considerable care and skill, being satisfactorily completed in eleven weeks' time at a cost of Rs. 20,979. In Government House, a suite of apartments for the occupation of His Royal Highness was remodelled and ornamented in a suitable manner, and a supper room was erected in connection with the ball room. The gardens and park were tastefully laid out, and a handsome new entrance gate was provided in place of the old one of an ugly and obsolete pattern, the whole of the improvements costing Rs. 26,707.

28. *Minor Works*.—These call for no remark. The outlay was Rs. 19,088, the budget grant under this head being Rs. 20,000.

III. COMMUNICATIONS.

In the Nundydroog Division the following bridges were in progress during the year under review:—

29. *Two Bridges on the Kalyan-Haliyarlarge Road.*—The bridge over the Marattur stream was completed, and is a very satisfactory work. Work to the bridge over the Hishalli stream was retarded owing to the difficulty of the foundations on the left bank. They have since been got in, and the work will, it is hoped, be out of hand during the current year.

30. *Bridge across frontier stream on the Maddur-Haliyarlarge Road.*—The foundations of piers which were of considerable depth in sand saturated with water, were got on by the Assistant Engineer in charge, Mr. White, in a thoroughly satisfactory manner, and the abutments and wings and superstructure of piers were raised several feet above low water level. Materials and work thoroughly good.

In the Ashmagram Division the following roads and bridges were carried out:—

31. *Road from Gaudigat to Sanku's Battery.*—This important road was satisfactorily completed during the year at a total cost of Rs. 1,20,052.

32. *Improvements to Mysore-Mannaballi Road.*—The improvements commenced during previous year were carried on; several new masonry drains were built, some of the worst gradients rectified, and below Mannaballi a fence or wall is proposed to have a project for the entire rectification of the lower portion of the road was got out for several miles in length. The improvements so far effected have done much for the relief of traffic along this line.

33. *Bridges on the Mysore-Mannaballi Road.*—This project which provided for completing the bridging of the first section of this road between Mysore and Hannur was satisfactorily completed at a cost of Rs. 12,111. Data are now being collected for the project for bringing up to standard remainder of the line.

34. *Improving Hasanur Ghat Road.*—Five new deviations eliminating the remaining steep gradients were opened out, but owing to partial failure of the rains, it was found impossible to complete their surfacing, and the full amount of the original budget grant, Rs. 5,600, was not utilized.

35. *Bridges on the Anemahal-Mudgere Road.*—The original budget allotment was Rs. 13,000, but owing to the want of a skilled subordinate to supervise the work, the Vodenhalla bridge could not be started during the short season in which work can be carried on in this part of the District. There are difficulties in connection with the foundation of this bridge, which may now necessitate the revision of the last sanc-

tioned design. The small outlay of the year was on trifling work required to finish off the Chittanhalla bridge and its approaches.

36. <i>Travellers' Bungalow at Kempkal.</i> —This building was not quite finished, the contractor for the timber having failed to act up to his agreement. The total outlay to end of year was, however, Rs. 3,716, and but little remained to be done.		
	Rs.	
Estimate ...	4,090	
Year's Allotment...	2,072	
Do Outlay ...	1,698	

In the Nagar Division the progress of works under this head was as follows :—

37. <i>Opening out the new Hyderghar Ghat.</i> —The work during the year consisted chiefly of the collection of material for metalling the ghat, widening road to specified width, constructing a tunnel of 14 vents over the Gudabidihalla, building retaining walls and parapets. The progress was entirely satisfactory, and it was found necessary to supplement the original budget grant of Rs. 12,000 by an additional assignment of Rs. 2,000.		
	Rs.	
Estimate ...	82,376	
Year's Allotment ...	14,000	
Do Outlay ...	14,359	

38. <i>Restoring the Mandigihalla Bridge.</i> —The iron girders were got into position, and the whole work completed in a satisfactory manner and with a small saving on the estimate.		
	Rs.	
Estimate ...	14,892	
Year's Allotment ...	2,280	
Do Outlay ...	1,932	

39. <i>Constructing the Begarhalla Bridge.</i> —The masonry was finished, and the heavy iron girders successfully raised without the slightest accident. The operations throughout have been most creditable to the Officers and Subordinates employed on the work.		
	Rs.	
Estimate ...	51,175	
Year's Allotment ...	5,600	
Do Outlay ...	5,632	

40. <i>Hulikal-Nagar Road and Bridges.</i> —This line, which connects the head of the Hyderghar Ghat with Nagar, made rapid progress during the year. $7\frac{1}{4}$ miles of the total distance of $10\frac{1}{4}$ were gravelled, and materials for surfacing the remaining three miles were collected. Two bridges and one two-vent tunnel were completed, and the foundations for all the remaining drains were got in. During the current year the road, it is anticipated, will be fully opened out.		
	Rs.	
Estimate ...	1,19,280	
Year's Allotment ...	20,000	
Do Outlay ...	20,163	

41. <i>Nagar-Kulurkatte Road and Bridges.</i> —The road was brought to formation level throughout during the year, and 8 miles of the $8\frac{3}{4}$ were gravelled. Twelve bridges and drains were finished, and the masonry of the Indravadi bridge, the foundations of which gave considerable trouble, was fairly started, and is now far advanced towards completion.		
	Rs.	
Estimate ...	92,227	
Year's Allotment ...	27,000	
Do Outlay ...	30,161	

42. <i>Bridges on the Watte Batchal and the Surlmuki Rivers.</i> —The former bridge, warren girder 60 feet span, was completed most satisfactorily, and the masonry of the latter was brought up to bed plate level in a thoroughly sound and workmanlike manner. The non-arrival in time of the 40 feet girders for this bridge was the sole cause of the lapse on the budget grant for this work. The amount resumed from the bridge was, however, fully utilized on the road.		
	Rs.	
Estimate ...	29,387	
Year's Appropriation ...	13,000	
Do Outlay ...	10,481	

The diversion on the Tarikere-Agumbe road and improvements to Agumbe Ghat were satisfactorily completed; and Rs. 7,924 were expended on improving the

Srinaga-Arakere road. Several other small works, requiring no special mention, were also completed in the year.

In the Kadar Division the following works were in progress during the year under review:—

43. *Kadar-Chikmagalur Bridges and Tanks*.—The work, as originally contemplated and estimated for, had been fully completed the previous year; but experience having shown that in several places small tunnels were required for cross drainage, the balance of the estimate was utilized in procuring the same. The total outlay against the sanctioned estimate has thus been Rs. 33,581.

		Rs.
Estimate ...	...	51,074
Year's Allotment ...	...	2,517
Do Outlay ...	...	2,528

44. *Kodakal Ghat Approaches*.—The total outlay up to end of the year was Rs. 62,022, and the whole of the work provided in the estimate was practically completed by April. As a considerable saving on the sanctioned estimate has been effected, partly by reduced rates and partly by reduced quantities of masonry, it is proposed to utilize in the current year the balance so made available by tarding graded slopes, laying down some additional metalling, and constructing one or two drains found necessary.

		Rs.
Estimate ...	...	60,432
Year's Allotment ...	...	5,500
Do Outlay ...	...	6,343

45. *Balehonnur-Bigganahalli P.W.*.—The progress on this work during the year was most satisfactory, both in regard of workmanship and outturn. Gravel for the whole line was collected and spread for 3 miles; several rough stone bridges were built; and masonry to abutments and wings of Sitta Nadi bridge was finished. The year 1876—77 will see the whole of this excellent work fairly out of hand.

		Rs.
Estimate ...	...	75,575
Year's Allotment ...	...	22,000
Do Outlay ...	...	29,880

46. *Raising to Standard Chikmagalur-Belur Road*.—With the exception of a stone parapet to the side of the long and dangerously narrow Magadi Tank bund, over which the road runs, the project which provided for metalling the worst miles, rectification of bad gradients, and widening embankments, was completed within the year.

		Rs.
Estimate ...	...	16,540
Year's Allotment ...	...	6,400
Do Outlay ...	...	6,358

47. *Bridges on Vastara-Balehonnur Road*.—Of the 10 bridges provided for in the estimate, 3 were all but completed within the year; good progress was made with the foundations and superstructure of 3 others; and the materials for the remainder were partially collected. A good deal of work was also done to several of the embanked approaches.

		Rs.
Estimate ...	...	28,530
Year's Appropriation ...	...	8,000
Do Outlay ...	...	9,378

48. Among several works requiring brief notice, were a new junction at Aldur, on the Aldur-Vastara road, costing Rs 708 which was debited to the estimate for that line, the completion of embankments across paddy flats on the Balehonnur-Basvankote bridge road at a cost of Rs. 2,108, and widening the scarps on the Aldur-Basvankote road on which Rs. 878 was expended. Some small outlay was also incurred on minor works which need not be specified in detail here.

IV. MISCELLANEOUS PUBLIC IMPROVEMENTS.

49. *Bangalore Water-Supply Project.*—This work is for the supply of water to the Cantonment of Bangalore. The reservoir bund, as the

	Rs.
Estimate (Revised) ...	5,36,363
Year's Appropriation ...	1,20,000
Do Outlay...	1,53,103

fundamental portion of the work, has been pushed on without intermission, and it has made good progress during the past year. The excavation for the concrete heart wall shewed a line of springs running along two

thirds of the length of the bund, at a depth below that of the foundations originally estimated for, and it was deemed advisable to cut off these springs by sinking the concrete wall below their levels. This involved considerably more work and longer time than would have been required for the original scheme. The withdrawal of the Sappers in November, owing to an outbreak of cholera, also tended to retard progress on this initial work. It is now well advanced, and the "Filling" in the bund, which could not be taken up seriously until the heart wall was well above ground, is now making rapid progress.

50. To secure good contractors when required for this earthwork, the excavation of the feeder channels has been carried on, and about fifteen miles of the main channels have been cut.

51. An experimental arch of concrete with span of 24 feet and rise of 22 inches has turned out very satisfactory.

52. The observations on the surface rainflow have also given satisfactory results, inasmuch as they shew a greater available percentage of the rainfall than was estimated.

53. The revised estimate required by the Government of India has been prepared. It provides more effective works, especially in the reservoir bund, but the increased cost thereof is more than covered by the saving due to the substitution of concrete and slab stone delivery ducts for the cast iron mains originally proposed.

In the Ashtagram Division the following works were undertaken :—

54. *Improving the Dodkere Tank Feeder from the Bennardanhalli Tank.*—The total

	Rs.
Estimate ...	13,910
Year's Appropriation ...	10,170
Do Outlay ...	8,357
Total Outlay ...	13,097

outlay on this work, inclusive of that incurred on the extension of channel beyond the Bennardanhalli tank, is Rs. 14,796. $5\frac{1}{4}$ miles of channel have been deepened and improved throughout, and the Bennardanhalli tank has also been improved and its waste-weir raised. The bridges and drains which obstructed the channel after entering the Town of Mysore have been dismantled and new

structures erected with sufficient waterway, and it is now anticipated that the surplus from the Bennardanhalli catchment area will be fully utilized and that the supply received by the Dodkere, the principal reservoir, will be largely increased.

55. *Channel to supply the Karanji Tank.*—This channel 4 miles in length has been completed, and, though its catchment area is small, it

	Rs.
Estimate ...	11,662
Year's Appropriation ...	4,616
Outlay 1875—76 ...	4,549
Total Outlay ...	13,703

promises to bring into the Karanji tank a considerable extra supply of good drinking water.

56. *Main Sewer for drainage of the Town of Mysore.*—This work, consisting of a brick masonry sewer to carry the drainage of the town clear of the Doddere tank the water of which has hitherto been polluted by it, was commenced in October 1875, and made fair progress to the end of the year. It was decided before starting the work to substitute surkes concrete for brick work in the foundation and side walls of the sewer, and the work has been very fairly carried out.

	Rs.
Estimate ...	54,515
Year's Appropriation ...	12,000
Outlay 1875—76 ...	12,000
Total Outlay ...	12,000

57. *Laying Iron Pipes from the Kuranji Tank to the Palace.*—The first instalment of pipes for this work was not received till March, and consequently very little work was done before the end of the year.

	Rs.
Estimate ...	1,000
Year's Appropriation ...	1,000
Do Outlay 1875—76 ...	5,223
Total Outlay ...	7,223

58. *Pumping Water from the Right Grant of Purnaiya's Nahr.*—With the view of supplying the inhabitants of the portion of Mysore near Purnaiya's nahr with water during the dry season of 1875, an estimate was sanctioned for erecting a centrifugal pump and constructing a reservoir, which works were carried out at a cost of Rs. 1,189 against an estimate of Rs. 875, the excess being due to the want of power in the machinery employed. Three hand pumps were also erected as a temporary measure and a powerful steam pump ordered from Calcutta at a total cost of Rs. 4,307. The preparation of the project for supplying Mysore with water was completed during the year, and has since been sent up to Government for sanction.

	Rs.
Estimate ...	875
Outlay 1875—76 ...	5,504
Total Outlay ...	6,379

59. *Sannathpur Temple.*—A sum of Rs. 700 was spent on the repair and the restoration of this temple.

REPAIRS.

I. MILITARY.

60. Rs. 15,534 were expended during the year on the up-keep of Military buildings. Of this Rs. 7,568 on repairing the Barr lines at Bangalore, Rs. 2,811 on repairing the Barr lines at Kolar, and Rs. 4,055 on the Barr lines at Chitaldroog.

II. CIVIL BUILDINGS.

61. The outlay under this head was Rs. 27,126, and sixty-seven buildings in all were dealt with. On the majority of these the estimates were small, averaging about Rs. 300 each, but on the Jail at Mysore Rs. 3,493 were spent, and Rs. 4,802 were assigned for putting in suitable order the Residency Bangalow at Mysore in anticipation of the visit of His Royal Highness the Prince of Wales to the Capital.

III. COMMUNICATIONS.

62. On general road maintenance the outlay of the year was Rs. 3,47,476, which includes a grant-in-aid of Rs. 45,000 to District Fund Roads, and Rs. 7,000 to the Bangalore suburban roads. The actual expenditure by the Department was Rs. 2,95,476 on the repair of 1,552 miles of road and of the numerous travellers' bungalows and inspection lodges along the various lines.

63. Notwithstanding that the year under review was most unfavorable to road work, owing to the failure of the monsoons and consequent difficulty in consolidating re-coats of metal and gravel, the roads throughout the Province were kept in good and trafficable order, and various improvements were effected along many of the lines.

ESTABLISHMENT

64. The charges for Establishment for the year amounted to Rs. 2,56,467, of which Rs. 36,561 for Direction, Rs. 2,01,100 for Construction and Rs. 18,806 for Accounts.

65. This gives the following percentages:—21·9 on outlay excluding establishment, and 17·9 on total outlay, which compare most favorably with the percentages of former years. If in the outlay were included the numerous works carried out from Local Funds but supervised by the Roads and Buildings' Branch, the comparison would be still more favorable, the percentage on total outlay being in fact reduced to 16·9.

TOOLS AND PLANT.

66. Under this service, Rs. 28,251 were expended against the Budget grant of Rs. 30,000.

GENERAL OBSERVATIONS.

67. The marked increase in expenditure over that of previous years, and the fact that the extended operations of the Department were unattended by the slightest failure, though involving in many instances work of much difficulty, afford satisfactory proof of systematic management and increasing efficiency, as well as fair promise of the punctual and complete working out of the Forecast Programme.

68. In view to the thorough fulfilment of this scheme, and to meet the necessity for increased supervision consequent on a largely increased grant, the Government of India towards the close of the year sanctioned the re-organization of the establishment and a partial re-distribution of the Divisional charges. This change, however, not coming into full effect till 1876—77, cannot be considered as affecting the operations of the year under review, nor did it cause any increase in the establishment charges.

69. In Bangalore, the works sanctioned in anticipation of the visit of His Royal Highness the Prince of Wales strained to high pressure the energies of the Department, undertaken as they were under the imperative necessity for thorough completion in a very limited interval of time. It is satisfactory to record that all the Officers concerned stood the test well, giving up their whole time and thought to what was then a serious emergency, and although their efforts unhappily were profitless so far as the immediate end in view is considered, yet they resulted in many permanent improvements to the public buildings and to the station.

70. Although cholera prevailed to a serious extent throughout the Province during great part of the year, there was not a single casualty in the Department, and interruptions to work where the out-break was most alarming affected but little the general progress.

71. The satisfactory carrying out of what was an unusually heavy annual programme is of itself sufficient evidence that all the Officers of the Department have done their duty with zeal and ability. With but few exceptions, the Subordinates of all grades have also done good work, and there was no dismissal during the year. The conduct of all the members of the various Office Establishments has also given satisfaction.

BANGALORE,
September 1876

C. BOWEN, CAPTAIN, R. E.,
Offg. Supg. Engineer and Under-Secy., to the
Chief Commr. of Mysore,
Roads and Buildings' Branch.

25
 Section... L B
 for forming the road
 from Trasarpeta to

Siddapur. Full pro-
 -vision for the former
 + Rs 3000 for the latter
 has been made in
 the supplemental
 Budget. The estimates
 together with the reappm
 statement, showing the
 balance of Rs 500 required
 for the latter work, may
 be sanctioned.

Sanctioned by B.M.
24/11 23.11.76
23/11/76

COORG DEPT. 1876 No. 193

From The Suptg. Engineer,
 Roads and Bridges
 Branch, Bangalore

Dated 13/11/76
 Received 18/11/76
 Registered 18/11/76

No. 474 & 477
2002 & 2006

Forwarded for sanction
 Estimates, one for
 forming the road between
 Trasarpeta and Siddapur
 for the tracing of
 from Somwarpet to
 head of Bishli Ghant.

To District
 18-11-76 No. 3147
 Sd/-
 CP/28/76

20/11

The Asst Engineer
 Coorg submits for sanction
 two estimates, one for Rs 1500
 for tracing a road from
 Somwarpet to the head
 of Bishli Ghant, and
 the other for Rs 3500 for

645-
21-11-76

Coorg Division
District Funds Budget

36 Application for a re-appropriation of the Budget Grant

Proposed new Grant					Proposed Reduction		
Head of Service	Item	Particulars	Amount of Estimate	Amount of proposed Grant	Head of Service	Item of Budget Estimate	Amount
Original Communication	3	Opening out road from Grasspet to Siddapur	3000	500	Repairs Communication District Funds	Annual Repairs to Grasspet Siddapur Road	500
Total Repairs				500	Total		500

Mencara
7th November 1876

Grounds of proposition
This is necessary to open the road out
and make it feasible for wheel traffic

Sanctioned by the
Chief Commissioners
vide No. 622 d/4th December
1876.
By order
Sgt. J. C. Clarke
Sgt. J. C. Clarke

280

Sgt. L. P. Dynam C.E.
Executive Engineer
Coorg Division

True copy
M. W. J. Clarke
Offg. Secretary

E. Duffin

9/2

Section	L B
Serial No	3-76
I have placed in the previous file (18)	

L47

the previous file (18)

Put up 17/11

Recd 18/11

There are no funds available under original Budget to meet the charge. A reappropriation may be ordered from the funds placed at the Commis disposal for the Shimoga District under "original works Communications."

20/11/76

20.11.76

636
18-11-76

1876.

0.54.66
268

From The Offg. Secretary to the
Chief Commissioner of Mysore
Public Works Department
To Secretary to Chief Commissioner,
General Department.

Dated 14th November
Despatched 15th November
Received 15th November

ENCLOSURES NO

General No. 2302 } 1876-77
No. 3963

X Send to the ...
 3" ...

In continuation of this Office No. 2210 of the 1st instant, 3751 has the honor to forward the accompanying copy of Docket No. 4064 of 14th idem, from the Deputy Accountant General of Mysore and to request that, as therein suggested, the Rspees 29 required for the work in question may be granted from the District Fund Budget.

II. An early reply to this

636
18-11-76

39

No 4064

From, The Deputy Accountant General
in Mysore

To,
The Secretary to the
Chief Commissioner
Public Works Department.

Dated 4th November 1876.

Return of Minor Works sanctioned
during the month of May 1876, from the Civil
Budget. —

Has the honor to point out that the item
noted in the margin and entered in
the above, being apparently debitable
to the District Fund will be charged
thereto. —

/Signed/ H. Hudson
Deputy Accountant General
in Mysore

True Copy

H. Hudson Lieut Colonel
Off. Secretary to the Chief Commr.
of Mysore P.W. Dept.

Exd
MD

"Land Revenue"
Constructing and giving a screen
across the Verandah of the Division
Cuttery to make temporary Office room
for the Local Fund Engineer — No 29 —

Shimoga No 2 District.

District Funds Budget

Application to the Chief Commissioner of Mysore for Rec Appropriation of Budget Grants

Dated

Proposed new grants				Proposed reduction			
District	Particulars	Amount of		District	Particulars	Amount	
		Estimate	Appropriation			Available for transfer	Now transferred
Shimoga	<u>Original Buildings</u>			Shimoga	<u>"Original works Communications"</u>		
	Constructing & fixing a screen across the Verandah upstairs division Cutchery to make temporary office room for the Local Fund apts. Insr —	29	29		From the funds placed at the Commissioner's disposal —	1836	29
	Total		29		Total		29

Grounds of proposition

30

Bangalore
1875

Sanctioned by the Chief Commissioner vide Secretarys No of
"By order"

1874

Draft

Secretary to the Chief Commissioner of Mysore P. H. D.

which is said to be
very high, to the Deputy
Commr. Kadur District
for sanction as it is
within his powers.

Approved
41

23/11/76

D.S.

29-11-76

File No.	2. B
Serial No.	3-76
	10

187

0.5.11

270

From *Superintendent of Industries*
Roads & Buildings
To *Secretary to the*
Chief Commissioner

Dated *16 November.*

Despatched

Received

ENCLOSURES NO. 1

General No.
No.

For sanction Estimate
for constructing a well
in the compound of the
Traveller's Bungalow
at Chogampura

To Duffin

No. 3141

13-11-76

Recd 20/11/76

RP (22)

20/11

The estimate may
be returned to the Encl.
with a request to
forward the same, after
reducing the rate (*Rs. 1/4/-*)
for rough stone revetment
which

643
21-11-76

42 ✓

Wampar to Stry for Depmt.

Chunna Chunna

28.8.

16-11.

12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92 93 94 95 96 97 98 99 100
From The Executive Eng.
To Hassan Haddad
Dated 18th Aug Engineer
Despatched Road & Buildings
Received November

Enclosures No. /

General No. 258

No.

1376

Has the honour to
submit for early sanction
an estimate amounting
to Rs 21.5 for constructing
a square well, revetted,
in the compound of the
3rd Class Travellers bungalow
at

Wk

Section	L.B
File No	3-76
Serial No	11

This may be

filed, as the require
reappropriation was
made in this office

No 8244 27 14 Nov / 76
483
41 14 / 76

1876 .

C. 5552
273

From

The Superintending Engineer of Mysore
Roads & Building Branch

To

Secretary to Chief Commissioner,
General Department.

Dated

Despatched

Received

Regd

ENCLOSURES NO 1

General No.

. No.

3368 } 1876 - 77

In continuation of
this Office No 2322 of the
20th September last, the
undersigned has the honor to
forward copy of docket No-
819 of the 5th Instant from
3342 the Executive Engineer Bangalore
Kolar division, requesting an
early allotment for the
Manchenhulla skew bridge

A. H. H. H.

Captain R.E

Off. Superintending Eng. of Mysore
Roads & Building Branch

652
22-11-76

To
22-11-76
128-11-76
3157
1220
21-11-76

us

1876
From
The Executive Engineer
To Bangalore Kolar Division
The Superintending Engr.
Dated 15th Road & Buildings
Despatched 5 September 1876
Received

Enclosures No.

General No. 819 }
No. 3342 } 1876

With reference to this
Office No. $\frac{656}{2811}$ of the 15th
September 1876 would
request an early allot-
-ment for the
Manchehallu Skew
Bridge, as it is

8176
182

25
No. 2-76
No. 12

W6

1876.

0.5576

276

From

The Superintending Engineer
Inspection Dept.

To

The Secretary to the
Ch. Commissioner

Dated

20th November 1906

Despatched

Received

20

22

ENCLOSURES NO.

General No.

No.

559 a. 2nd October 1906
3199

Transferring Sand-
dregs docket requesting
attention to the estimate
for stone work of the
Davenhill Dock here.

W. Duffin

20-11-76 223200.

Recd-23-11-76.

+ given to R.P. (2.)

Submitted with a
Memo:-

4/12/76

659
24-11-76

N^o 229

Commissioners Office.
Sundaroodh Pensions
Bangalore 13 November
1876.

47

To
The P. W. Under Secretary
to the Chief Commissioner
of Mysore Irrigation Branch

Sir

With reference to Para 6 of
your letter N^o 560 of 3^d ultimo. I have
the honor to forward Copy of the Major
Deputy Commissioner's letter N^o 1719 of
5th instant & to request that under the
explanation furnished by the Deputy
Commissioner, that portion of the esti-
mate amounting to Rs. 974 ^{which} provides for
the stone work of the Davihalli Dod-
der may be sanctioned.

I have the honor to be

Sir

Your Most Obedient Servant


Commissioner

Deputy Commissioner's Office
Kolar District
Kolar ^{the 4th} November 1876.

N^o 1719
535

18

To
The Commissioner
Sunddroog District

Sir

With reference to Para 6 of the
D. P. W. Under Secretary's N^o 560 of the
3^d Division, Copy of which was received
with your official Memo N^o 414 of the
6th Idem, I have the honor to bring to your
notice that the Tank of Darenhelli's
Registered N^o 11 therein referred to
being situated in the vicinity of
the Town of Milhagal, I have since
sanctioned Rs 200 for its earth work
out of the relief funds placed at my
disposal and work to that amount
has been carried out.

2. As it is necessary that relief
works should be continued for some
months more in that neighborhood.
I shall carry out all the remaining
earth work to this tank out of the funds
which may hereafter be allotted for that
purpose, and as it would be advantageous
if

of the Stone work is also being carried out
at the same time. I beg that sanction
may be obtained for Rs 74 Rs from the
Imperial fund. this amount is equal to
10 years revenue of this tank, and with
the Contribution in Cash of Rs 221.3-8 -
towards the repair of this tank, I hope
to be able to carry out all the necessary
Stone work and masonry.

3. I have in anticipation of sanction
ordered the Stone work to be commenced,
with the amount of Contribution already
paid, viz by the Ryots.

I have & &
Sd/- B. Krishnagar -
Dy Commr -
Solani District

Copy

A. H. A. M. S.

Commissioner -

49

14-11-78.
86-10-10

I
L. 45-

50

COORG DEPT. 1876. No. 203

From

The Superintending Engineer
Roads & Buildings
Branch

Dated

Received

Registered

21st 7th November

No. 483
2042

Transfers estimate
with plan, amounting
to Rupees 3500 for
constructing a Causeway
across the Causeway
crossing at Murumbal

To District - Rs 3255

27-11-76

28-11-76

RP/30

this has been
transferred from Supg
Eng's office I presume
the Estimate has been
duly checked. The
Estimate may be
sanctioned & returned
as full provision has
been made for the
work in the Coorg Supl
Budget.

670
29. 11. 76

4/12/76

District Road

Forward to the Sup. Engr. Road

Cd.
24-11.

27.11.76
28/11

57

Recd. Sup. 305-2

From the Engr. Road

To the Sup. Engr. Road

Dated 21st Nov 1876

Despatched

Received

Enclosures No. two

General No. 483
No. 2042 } 1876-77

Has the honor to submit
Plan with Estimate
Amounting to Rupees
3500/- for Constructing
a Causeway across
the Caunary Crossing
at Murwad Sub. Comm.
Signed by the Superintendents
of Co. Eng.

10 Duffin

1876

C. 5397 ✓

N-3203.

22-11-76
23-11-76

A copy of this docket
may be sent to Comr Adm
with refer to his No 487 of
28 Oct 76

23. 11 76

Serial No.	13
File No.	3-76
Serial No.	13

From The Temporary Chief Engineer
of Mysore.
To Secretary to Chief Commissioner.
General Department.

Dated 21st

Despatched

Received 22nd
23rd

November 1876

ENCLOSURES NO.

General No. 3992 } 1876-77
No.

In returning the accompany-
ing original letter No. 487 of
the 28th ultimo from the
Commissioner Asagram Division,
has the honor to inform the
Secretary, with reference to
his endorsement thereon that
no Specification appears to
have accompanied the Esti-
mate for the Rest-House
in question, which was return-
ed checked with this office
No. 1278 of the 12th July 1876.
Suggests that the Deputy
Commissioner be directed

x sent to Duffin
on the 17th July 1876
Indee

to prepare the requisite specification, which may be sent to this office if necessary, for examination, accompanied by the sanctioned project. —

53

W. M. Colburn Lieut Colt
Temporary Chaplain of Mission

54

No. 607 of 13 September 1876 from Examiners of W. & A. of the

3288

No. 653 of 9 October 1876 from do

3624

transfers Receipt of 9 August 1876 for a Rs. 1077
13 September 1876 for Rs. 1077

287/176

has 287/176

we can in when all the funds to compare

No.	607
Date	13 Sept 1876
No.	653
Date	9 Oct 1876
No.	607
Date	13 Sept 1876
No.	653
Date	9 Oct 1876

Received 2199
From the Commissioner of the
Succedidrog Division
To the Secretary to the
Commissioner of Mysore
Dated 24 November 1876
Despatched 28
Received

Enclosures No. 4

General No. 245
No } 18

Has the honor to forward the Papers noted in the Margin in original (to be obliging by returned) received from the Deputy Commissioner of the Bangalore District and to request that the sum of Rs. 1077 being the amount of the 2 transfers

[illegible]

57

1876. 5751
284

Section	LCB
File No	3-76
Serial No	46

From The Off. Secretary to the
Chief Commissioner of Mysore
To P. W. Hughes
Secretary to Chief Commissioner,
General Department.

Dated
Despatched 24th November
Received 28th 11th
28th 11th

ENCLOSURES NO

General No. 2410 } 1876-77
No. 4063 }

Forwards copy of No 2408 to
4061
the address of the Commissioner
Kandydroog. Decision sanctioning
the appointment of Arnachellum
Moodr Head Surveyor in room
of Mooneswamy Moodr deceased.

to Duffin No 3286.
28.11.76
Rd. 30-11-76.

May be filed
AM
1.12.76

No. 2408
4061

Mysore Chief Commissioner's Office.
& Public Works Department.
Bangalore 27th November 1896.

From

The Secretary to the
Chief Commissioner of Mysore & P. W. Dept.

To, The Commissioner
Mundya Division

56

Commissioner's No. 241 of the 22nd instant, reporting
the death of Moolaswamy Moodr, Head Surveyor,
Daksh District, and recommending the promotion
of Assistant Surveyor Anachellum Moodr to the vacant
post. —

Has the honor to convey sanction to the promotion
recommended, and in doing so to express the Chief
Commissioner's regret at the death of the Head Surveyor.

"By Order"

Signed / W. W. Johnson, Lieut. Colonel
Off. Secy. to the Chief Commr of Mysore
(P. W. Dept.)

No. 2410
4053 Memo:

Copy of the above is forwarded to the Secretary, General
Department, for information.

"By Order"

Bangalore.
27th November
1896
G. W. Johnson

W. W. Johnson Lieut. Colonel
Off. Secretary to the Chief Commr of Mysore
(P. W. Dept.)

LB

No. 3-78

54 May. The sanctioned
The by (am) may be
asked to forward
these bills direct
to this office

Sanction
G/n
granted
8/12/76

4/12/76

1876

288

From The Superintending Engineer
of Mysore
To The Secretary to the
Ch. Commissioner

Dated

Despatched

Received 28 November 1876.
per 30
ENCLOSURES NO. two

General No.
No.

Transferring Shindia
Dep. Commr's docket No.
255 d. 23^d. Nov. 1876 Sub.
noting for sanction Local
Fund Engineer's bill for
carriage hire of Office Re-
ords for Oct. 1876. Amt. Rs. 15/-

Dr. 3287
11-76
30-11-76

RP (23)
217

Indexed
etc.

Transferred to the
General Secretary
Ch. Miven

Capt. R. B.
J. H. S. P. Engineer of
Chennai

with vouchers

60

From The Deputy Commissioner
To The Shimoga
Superintending Eng^r

Dated 23rd Mysore

Despatched

Received

Konnie here

Enclosures No. 2

General No. 1255

No.

1876-77

Has the honor to sub-
mit herewith for sanction
a bill amounting to
Rs 15/4 being the car-
riage of office Records
of the Local Fund Engineer
for the month of October
last.

C. I. Ullin

offdg. Comm
Shimoga

61

L.B.

187

Page No. 12
47 2-12-76

The tools purchased
and supplied by the
Engineer to the Deputy
Commissioner Bangalore

amount to Rs 1076/15/6

for which there is only
sum of Rs 780 available
at the disposal of the
Commissioner & the Deputy
Commr for Bangalore District.

This sum may be appropriated
and the Commr asked to report
whether the balance Rs 297
could not be appropriated
from the Relief Grant made
for the Bangalore District

Approved
4/12/76

From The Offg Secy. to the
Chief Commissioner of Mysore
Public Works Depart^{mt}
To Secretary to Chief Commissioner,
General Department.

Dated 20th November 1876
Despatched
Received 2nd December/76.

ENCLOSURES NO.

General No. 2453 } 1876-77
No. 4/5 }

Encl^{re} No. 245 of the
24th instant, from the
Commissioner Mandydroog
Division forwarding
certain papers, and
requesting sanction
to Rupees 1077, being
value of certain Tools
supplied to the Deputy
Commissioner Bangalore
District

Has the honor to
forward the above and
its enclosures, in original,
for disposal in the
General Department
the charge being debitable
to

to the District Fund Budget, as will be
seen from the Examiner's statements of
corrections for July and August 1876.

"By Order"

W. J. Hudson Lieut. Colonel
Offg. Secy. to the Chief Commr.
of Mysore M.C.

Exd
W. J.

to him, and the
 letter asked to
 print forward
 the forms direct
 to Dy (our intention about
 the cost 7th. *APL 63*
17/12/76

LB
 No. *3-76*
 rial No. *19*

1876. *05811*
 290

From
 The Superintending Engineer
 Roads & Buildings Branch
 Secretary to Chief Commissioner,
 General Department.

Register No. 21

Dated *4.12.76*
 Despatched *30th November 1876*

Received *30th*
Dec 2nd Dec

ENCLOSURES NO.

General No. *3549* 1876-77
 No.

Forwards for obliging
 disposal the accompanying
 Docket No 1254 of the 23rd
 instant from the Deputy
 Commissioner, Shimoga
 District applying for certain
 forms.

Cl Anwen Captain R.E.
 Offg Superintending Eng of Mysore
 Roads and Buildings Branch

30-11-76
30-12-76 *RP(47)*
 a requisition for the
 form may be sent

Examination of P.W. a.
29/11/76. of the same

Dec 2 1930



Mima

Transferred
to the Supply Com.
1842. branch, for
the Supply of
Pocket-forms

Ag. Bezbie. *Lapobino*

From the Deputy Commissioner
To The Examiner of
Dated 23rd P W acc'ts
Despatched Mysore
Received

Enclosures No
General No. 1254 } 1876 77
No.

The Local Fined Engine
having applied for
the marginally noted
Stationery and
printed forms, has
the honor to request
the Ex aminee to be good
enough to supply
them as early as possible
and

Famine News Agency

No.	No.	Date.		
0 2 7	19	18 th April	Forwards a report from Mr. Mahomed Ali Khan Bahadur giving the results of the enquiries instituted as to the number of famine subjects attending the Famine Relief Kitchens.	68
0 80 7	129	4 th May	Reports that Mr. Beckham Asst. Supt. Rev. Survey joined the Dunder D. for duty in connection with the Famine Relief operations.	
0 91 9	119	4 th May	Forwards report from the Di. (Comm. Kolar) soliciting instructions regarding certain children left destitute &c.	
0 332 24	499	20 th May	Reports on the subject of affording relief to village Pories &c.	
0 362 28	549	23 rd May	Forwards a map shewing the area affected by the famine in the D.	
0 529 37	749	1 st June	Reporting that Sheikhul Karim Khan has been appointed Relief Inspector Maddalapuri D.	
0 904 44	924	4 th June	Is issued for the guidance of officers &c. in charge of Relief & Kitchens	
0 905 48	944	8 th June	Subty. Statement shewing the area affected by famine in each of the Ds. after the D.	
0 846 56	A	9 th June	Relief Works in the Bangalore D.	
0 910 61	144	22 nd June	Suggestions in regard to diminishing the number of people on Relief Works &c.	
0 912 62	144	21 st June	Reply: the return to H. Maj's territories of Mysore paupers brought back	
0 934 67	434	22 nd June	Employment of 2000 Mysore folk on Relief Works in the Bangalore D.	
0 935 69	454	22 nd June	Alleged abuses in certain Kitchens & Relief works	